

NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD								
KURESOI NORTH								
PROJECT IMPLEMENTATION REPORT AS AT 30.06.2022								
Financial year	Project name	Approved activity	Estimated Cost	Amount allocated	Completion Date	Implementation status	Expected Beneficiaries	Remarks
2021/2022	Employees Salaries	Payment of staff salaries	2,642,208.00	2,642,208.00	Jun-22	ongoing	office use	Ongoing- there is balance of kshs 2,318,640
2021/2022	Gratuity	Payment of service gratuity	595,884.48	595,884.48	Jun-22	New	office use	Gratuity not yet paid
2021/2022	NSSF	Payment of NSSF	16,800.00	16,800.00	Jun-22	New	office use	Funds not yet utilized
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence, office tea	2,216,691.12	2,216,691.12	Jun-22	ongoing	office use	Ongoing- there is balance of kshs 1,771,349.12
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	2,200,000.00	2,200,000.00	Jun-22	ongoing	office use	Ongoing- there is balance of kshs.953,000
2021/2022	NG-CDF Motor cycle	Purchase of Yamaha Motor Cycle 125cc	300,000.00	300,000.00	Jun-22	Not yet purchased	office use	procurement to commence in July 2022
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, Airtime, travel and subsistence	162,666.37	162,666.37	Jun-22	ongoing	office use	Ongoing- there is balance of kshs.162,666.37
2021/2022	Committee Allowances	Payment of Committee sifting allowances	3,250,000.00	3,250,000.00	Jun-22	ongoing	office use	Ongoing- there is balance of kshs.445,000
2021/2022	NG-CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	700,000.00	700,000.00	Jun-22	New	office use	Funds not yet utilized
2021/2022	Bursary Secondary Schools	Payment of Bursary to needy students	15,500,000.00	15,500,000.00	Jun-22	2,996 male students and 3,173 female students were partially sponsored in various secondary schools	2,996 male students and 3,173 female students were partially sponsored in various secondary schools	Ongoing- there is balance of kshs.2,049,000
2021/2022	Bursary Tertiary Schools	Payment of Bursary to needy students	19,000,000.00	19,000,000.00	Jun-22	1,430 male students and 966 female students in various colleges and universities were sponsored	1,430 male students and 966 female students in various colleges and universities were sponsored	Ongoing- there is balance of kshs.4,000
2021/2022	Bursary Special Schools	Payment of Bursary to needy students	500,000.00	500,000.00	Jun-22	58 students in various special institutions were partially sponsored	58 students in various special institutions were partially sponsored	there is balance of kshs.1,000
2021/2022	Emergency (5% of the Fund)	To cater for any unforeseen occurrences/ calamities in the constituency during the financial year	7,192,207.00	6,342,207.00	Jun-22	ongoing	public institutions facing emergencies	Ongoing- there is balance of kshs.6,342,207.00
2021/2022	Nyota Primary School	reroofing of 2 classrooms@ 350,000 blown off by wind	350,000.00	350,000.00	Jun-22	complete	90 pupils	funded under emergency
2021/2022	Dagoretti nyakiywa primary school	construction of one unit Girls Toilet of 8 doors with one door for the physically challenged.	500,000.00	500,000.00	Jun-22	complete	240 pupils	funded under emergency
2021/2022	Kuresoi North Football Tournament(2%)	Carry out constituency football competition tournament and the winning teams to be awarded with trophies, balls, and games kits	1,000,000.00	1,000,000.00	Jun-22	Not yet started	football teams to be identified	Not yet started
2021/2022	Amani Kuresoi Primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	250 pupils	complete and in use

2021/2022	Baringo Valley Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	325 pupils	complete and in use
2021/2022	cheptagum primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	382 pupils	complete and in use
2021/2022	chepuiyet primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	75 pupils	complete and in use
2021/2022	Githiriga Pri School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	456 pupils	complete and in use
2021/2022	Kamungei primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	177 pupils	complete and in use
2021/2022	Kandenye Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	220 pupils	complete and in use
2021/2022	Kaplelach Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	316 pupils	complete and in use
2021/2022	Karima Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	228 pupils	complete and in use
2021/2022	Kiletien Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	259 pupils	complete and in use
2021/2022	Kio Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	303 pupils	complete and in use
2021/2022	Kipkewa Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	437 pupils	complete and in use
2021/2022	Kipkoimet secondary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	262 pupils	complete and in use
2021/2022	Kiplelechon Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	259 pupils	complete and in use
2021/2022	Kipsapta Pri School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	470 pupils	complete and in use
2021/2022	Korabariet Pri School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	426 pupils	complete and in use
2021/2022	Kures secondary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	150 pupils	installation in progress
2021/2022	Langwenda Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	274 pupils	complete and in use
2021/2022	Lelaitich primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	319 pupils	installation in progress

2021/2022	Lemechonik Pri School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	431 pupils	complete and in use
2021/2022	Maigoya Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	174 pupils	installation in progress
2021/2022	Maraba primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	168 pupils	complete and in use
2021/2022	Masaita Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	667 pupils	installation in progress
2021/2022	Mkulima Pri School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	625 pupils	complete and in use
2021/2022	Mlima secondary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00		complete	100 pupils	complete and in use
2021/2022	Moto Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	1,500 pupils	complete and in use
2021/2022	Mukeu Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	391 pupils	installation in progress
2021/2022	Nagiririet Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Nyanda Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	407 pupils	installation in progress
2021/2022	OIKuwit secondary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	70 pupils	complete and in use
2021/2022	Saino Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	588 pupils	complete and in use
2021/2022	Sigowet Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	103 pupils	complete and in use
2021/2022	Silibonik Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	284 pupils	installation in progress
2021/2022	Silibwet Gaa Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	414 pupils	installation in progress
2021/2022	Tabora Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	250 pupils	complete and in use
2021/2022	Tachasis primary school Pendle	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	325 pupils	complete and in use
2021/2022	Tachasis Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	294 pupils	complete and in use

2021/2022	Tegunot Haraka B Primary School	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	70 pupils	installation in progress
2021/2022	Terekena primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	ongoing	265 pupils	installation in progress
2021/2022	Tonongoi primary school	purchase and installation of 3,000 litres pvc water tank and fixing gutters for water harvesting	50,000.00	50,000.00	Jun-22	complete	191 pupils	complete and in use
PRIMARY SCHOOLS PROJECTS								
2021/2022	Aerial Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Bondet Primary School	Construction of administration block comprising of 3 roomed offices and 1 staff room to completion	1,900,000.00	1,500,000.00	Jun-22	ongoing	15 teachers	Remaining activities; plastering, flooring, fixing fascia board and painting at kshs 400,000.00
2021/2022	Bureti Primary School	Renovation to completion of 6 classrooms-roofing, flooring,plastering,fixing doors,windows,fascia board and painting	1,300,000.00	1,300,000.00	Jun-22	Not yet started	90 pupils	Change of activity approved from construction of 2 classrooms vide Letter NG-CDF Board/Kuresoi North/Vol 3/8.
2021/2022	Chebonde -Kiptenden Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Chepuiyet Primary School	construction of main gate and fencing 5 acres land with barbed wire and treated blue gum posts	300,000.00	300,000.00	Jun-22	complete	Entire school	Main gate and fence done
2021/2022	Chesubeno Primary School	renovation of 4 classrooms-roofing, flooring, constructing verandah, fixing doors and painting to completion	1,000,000.00	1,000,000.00	Jun-22	complete	180 pupils	complete and in use
2021/2022	Githiriga Primary School	Renovation of 2 classrooms-painting iron sheets,internal plastering ,flooring,fixing doors,window panes,and painting to completion	400,000.00	400,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Githunguri Primary School	completion of 2 classrooms-roofing,flooring,plastering,fixing doors and painting to completion	600,000.00	600,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Haraka Primary School	renovation of 8 classrooms-roofing,floor finishing,fixing doors,window panes,fascia board,painting iron sheets and walls to completion	1,000,000.00	1,000,000.00	Jun-22	complete	360 pupils	complete and in use
2021/2022	Jogoo Primary School	renovation of 6 classrooms-roofing, flooring, constructing verandah, fixing doors and painting to completion	1,000,000.00	1,000,000.00	Jun-22	complete	270 pupils	complete and in use
2021/2022	Kamungei Primary School	completion of administration block with capacity of 3 rooms-plastering,flooring,fixing,window panes, fascia board and painting to completion	400,000.00	400,000.00	Jun-22	complete	15 teachers	complete and in use
2021/2022	Kapkures Primary School	construction of 2 units pit latrines@3 doors at kshs 200,000 per unit to completion with provision of one door for the physically challenged persons	400,000.00	400,000.00	Jun-22	complete	360 pupils	complete and in use
2021/2022	Kaplelach Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Kapsimotwo Primary School	construction of 2 classrooms to completion	1,300,000.00	1,300,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Kapsingorngor Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 pupils	complete and in use

2021/2022	Kapsongop Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Kapsongop Primary School	renovation of 2 classrooms-flooring,fixing doors,fascia board and painting to completion	300,000.00	300,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Karima Primary School	construction of 6 doors pit latrine to completion with provision of one door to cater for persons living with disability	300,000.00	300,000.00	Jun-22	complete	720 pupils	complete and in use
2021/2022	Karima Primary School	completion of administration block with 3 roomed offices-plastering,floor finishing and painting	300,000.00	300,000.00	Jun-22	complete	15 teaches	complete and in use
2021/2022	Karima Primary School	completion of 2 classroom-floor finishing, plastering,fixing window panes and painting	200,000.00	200,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Kesigenik Primary School	construction of main gate and fencing of 5 acres school land with barbed wire and treated blue gum posts to completion	300,000.00	300,000.00	Jun-22	complete	Entire school	gate constructed and fencing done
2021/2022	Kesigenik Primary School	Construction of 6 door pit latrines to completion with provision of one door for the physically challenged persons	300,000.00	300,000.00	Jun-22	complete	720 pupils	complete and in use
2021/2022	Kibaraa Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 students	complete and in use
2021/2022	Kimugul Gaa Primary School	Construction of 6 door pit latrines to completion with provision of one door for the physically challenged persons	300,000.00	300,000.00	Jun-22	complete	720 pupils	complete and in use
2021/2022	Kimugul Gaa Primary School	construction of main gate and fencing of 5 acres school land with barbed wire and treated blue gum posts to completion	300,000.00	300,000.00	Jun-22	complete	Entire school	gate constructed and fencing done
2021/2022	Kiplelechon Primary School	construction of main gate and fencing of 5 acres school land with barbed wire and treated blue gum posts to completion	300,000.00	300,000.00	Jun-22	complete	Entire school	gate constructed and fencing done
2021/2022	Kipsapta Primary School	completion of administration block with capacity of 3 rooms-plastering,flooring,fixing fascia board and painting	400,000.00	400,000.00	Jun-22	complete	15 teachers	complete and in use
2021/2022	Kiptenden Mau Primary School	completion of 4 classrooms-plastering,fixing window panes and painting	362,422.03	362,422.03	Jun-22	complete	180 pupils	complete and in use
2021/2022	Kiptenden Sirikwa Primary School	renovation of 6 classrooms-roofing,flooring,fixing doors,constructing verandah,fascia board and painting to completion	1,200,000.00	1,200,000.00	Jun-22	complete	270 pupils	complete and in use
2021/2022	Kondamet Primary School	Purchase of 2 acres school land	1,000,000.00	1,000,000.00	Jun-22	Not yet started	Entire school	The process of land purchase stalled due to complexity of land ownership of the identified land
2021/2022	Kongoi Primary School	construction of access foot bridge to school	300,000.00	300,000.00	Jun-22	Not yet started	Entire school and community	Not approved by NG- CDF BOARD
2021/2022	Kuresoi Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Maigoya Primary School	construction of main gate and fencing of 5 acres school land with barbed wire and treated blue gum posts to completion	300,000.00	300,000.00	Jun-22	complete	entire school	complete and in use
2021/2022	Mau Primary School	construction of 2 classrooms to completion	1,300,000.00	1,300,000.00	Jun-22	complete	90 pupils	complete and in use

2021/2022	Mau Summit Primary School	Construction of 10 door girls pit latrines with provision of one door for persons living with disability and 3 doors bathrooms with tiles floor finish with provision of one door for person with disability at Kshs.700,000 and construction of 10 door boys pit latrines with urinal with provision of one door for persons living with disability at Kshs.500,000	1,200,000.00	1,200,000.00	Jun-22	ongoing at plastering	1200 pupils	change of project activity approved from renovation of 6 six classrooms vide Letter NG-CDF Board/Kuresoi North/Vol 3/6.
2021/2022	Muthenji Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Mwahe Primary School	Construction of administration block comprising of 3 roomed offices and 1 staff room to completion	1,400,000.00	1,400,000.00	Jun-22	complete	15 teachers	complete and in use
2021/2022	Mwaragania Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Ndege Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Ngarua Primary School	Construction of administration block comprising of 3 roomed offices and 1 staff room to completion	1,800,000.00	1,400,000.00	Jun-22	ongoing	15 teachers	Remaining activities; plastering, flooring, fixing fascia board and painting
2021/2022	Nyanda Primary School	construction of main gate and fencing of 5 acres school land with barbed wire and treated blue gum posts to completion	300,000.00	300,000.00	Jun-22	Not yet started	entire school population	Funds not yet released to the PMC since they wanted to change activity
2021/2022	Pele Primary School	renovation of 8 classrooms-roofing, flooring, fixing doors, fascia board and painting to completion	1,400,000.00	1,400,000.00	Jun-22	complete	360 pupils	complete and in use
2021/2022	Roret Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Set Kotes Primary	construction of 2 classrooms to completion	1,300,000.00	1,300,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Silibwet Gaa Primary School	construction of one classroom to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Sirikwa Primary School	construction of 2 units pit latrines@6 doors at kshs 250,000 per unit to completion with provision of one door for the physically challenged persons	500,000.00	500,000.00	Jun-22	complete	720 pupils	complete and in use
2021/2022	Sirikwa Primary School	renovation of 6 classrooms-roofing, flooring, constructing verandah, fixing doors, fascia board and painting to completion	1,000,000.00	1,000,000.00	Jun-22	complete	270 pupils	complete and in use
2021/2022	Sitoton Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Songo Primary School	Renovation to completion of 2 classrooms; plastering, flooring, fixing doors, windows, fascia board and painting	400,000.00	400,000.00	Jun-22	complete	360 pupils	Change of project activity approved from construction of 2 units pit latrines@3 doors at kshs 200,000.00 per unit vide Letter NG-CDF Board/Kuresoi North/Vol 3/8.
2021/2022	Sundu River Primary School	renovation of 6 classrooms-roofing, flooring, fixing doors, fascia board and painting to completion	1,200,000.00	1,200,000.00	Jun-22	complete	270 pupils	complete and in use
2021/2022	Tabain Primary School	renovation of 6 classrooms-roofing, flooring, fixing doors, windows, fascia board, constructing verandah, and painting to completion	1,000,000.00	1,000,000.00	Jun-22	complete	270 pupils	complete and in use
2021/2022	Tabora Primary School	construction of 2 classrooms to completion	1,300,000.00	1,300,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Taragonik Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 pupils	complete and in use

2021/2022	Terekana Primary School	construction of 2 classrooms to completion	1,600,000.00	1,400,000.00	Jun-22	ongoing	90 pupils	Remaining activities; floor finishing and painting
2021/2022	Testai Primary School	construction of 4 doors pit latrine to completion with provision of one door to cater for persons living with disability	200,000.00	200,000.00	Jun-22	Not yet started	240 pupils	Funds yet to be disbursed to the PMC. Delayed due to elections
2021/2022	Testai Primary School	renovation of 2 classrooms-flooring,fixing doors,fascia board and painting to completion	200,000.00	200,000.00	Jun-22	Not yet started	90 pupils	Funds yet to be disbursed to the PMC. Delayed due to elections
2021/2022	Tilola Primary School	construction of 1 class room to completion	700,000.00	700,000.00	Jun-22	complete	45 pupils	complete and in use
2021/2022	Tilola Primary School	renovation of 3 classrooms-roofing,flooring,plastering, fixing doors>window panes,fascia board and painting to completion	800,000.00	800,000.00	Jun-22	complete	135 pupils	complete and in use
2021/2022	Tiritya Primary School	construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 pupils	complete and in use
2021/2022	Tonongoi Primary School	Purchase of 2 acres school land	1,050,000.00	1,050,000.00	Jun-22	Not yet started	entire school	The process of land purchase stalled due to complexity of land ownership of the identified land
2021/2022	Kaptich Kongoi Secondary School	Construction of 2 classrooms to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 students	complete and in use
2021/2022	Kipkoimet Secondary School	Construction of laboratory comprising of 2 rooms with capacity of 24 students to completion	1,600,000.00	1,400,000.00	Jun-22	ongoing	24 students	Remaining activities; floor finishing and painting
2021/2022	Kipkoris Girls Secondary School	Construction of multi purpose hall with capacity of 500 students to completion	3,000,000.00	2,500,000.00	Jun-22	ongoing	500 students	Remaining activities; floor finishing,fixing doors,windows,fascia board and painting
2021/2022	Kiptororo Secondary School	Construction of dinning hall with capacity of 500 students to completion	2,500,000.00	2,500,000.00	Jun-22	complete	500 students	complete and in use
2021/2022	Kures Secondary School	Construction of laboratory comprising of 2 rooms with capacity of 24 students to completion	1,400,000.00	1,400,000.00	Jun-22	ongoing	24 students	Pending; painting works
2021/2022	Masaita Secondary School	Construction of administration block comprising of 3 roomed offices and 1 staff room to completion	1,500,000.00	1,500,000.00	Jun-22	ongoing	15 students	Pending; painting works
2021/2022	Mkulima Secondary School	Construction of laboratory comprising of 2 rooms with capacity of 24 students to completion	1,400,000.00	1,400,000.00	Jun-22	ongoing- plastering stage	24 students	plastering in progress
2021/2022	Mlima Secondary School	Construction of administration block comprising of 3 roomed offices and 1 staff room to completion	1,700,000.00	1,400,000.00	Jun-22	ongoing	15 students	Remaining activities; floor finishing, plastering inside and painting
2021/2022	Moto Secondary School	one off purchase of Isuzu PRR90,46 seater bus	7,200,000.00	7,200,000.00	Jun-22	complete	400 students	bus acquired and successful handed over
2021/2022	Sitoito Secondary School	Construction of administration block comprising of 3 roomed offices and 1 staff room to completion	1,500,000.00	1,500,000.00	Jun-22	Not yet started	15 staff	Procurement of materials by the PMC has just started
2021/2022	Umoja Tulwet Secondary School	Additional funding for purchase of 51 seater school bus to make total allocation to kshs 7,200,000 enough for one off purchase of bus	500,000.00	500,000.00	Jun-22	complete	400 students	bus acquired and successful handed over done
2021/2022	Kuresoi Technical Training Institute	Construction of workshop comprising of 2 rooms with capacity of 30 students to completion	1,400,000.00	1,400,000.00	Jun-22	complete	90 students	complete and in use
2021/2022	Kamara Assistant Chiefs Office	construction of 3 doors pit latrine to completion with provision of one door to cater for the physically challenged persons	200,000.00	200,000.00	Jun-22	complete	entire kamara sublocation community	complete and in use

2021/2022	Kamwaura Police Post	completion of office block comprising of 4 roomed offices	500,000.00	500,000.00	Jun-22	complete	entire community	complete and in use
2021/2022	Kuresoi Assistant County Commissioner's office	construction of 3 door pit latrines with provision of one door for the physically challenged persons to completion	200,000.00	200,000.00	Jun-22	complete	entire community	ready for use
2021/2022	Kuresoi Assistant County Commissioner's office	construction of main gate and fencing 0.5 acres land with chain link and treated blue gum posts to completion	300,000.00	300,000.00	Jun-22	complete	entire community	fencing completed, gate construction done
2021/2022	Mau Summit Chiefs Office	Construction of chiefs office comprising of 3 rooms to completion	1,200,000.00	1,200,000.00	Jun-22	Not yet started	entire maussumit community	Funds yet to be disbursed to the PMC. Delayed due to elections
2021/2022	Temoyetta Chief's office	construction of office block comprising of 6 rooms to completion	1,800,000.00	1,800,000.00	Jun-22	Not yet started	entire Temoyetta location community	Funds yet to be disbursed to the PMC. Delayed due to elections
2021/2022	Seguton Police Post	construction of office block comprising of 5 rooms to completion	1,500,000.00	1,500,000.00	Jun-22	Funds resubmitted		Resubmission done and awaiting approval
2021/2022	Tulwet/Soliat Chiefs Office	Construction of chiefs office comprising of 3 rooms to completion	1,200,000.00	1,200,000.00	Jun-22	ongoing	entire Tulwet/Soliat sublocation community	Pending: painting works
	Total		139,938,879.00	137,088,879.00				